

Hunningdon II Schedule

ID	Task Name	Duration	Start	April 2019												May 2019			
				28	31	3	6	9	12	15	18	21	24	27	30	3	6	9	
1	Schedule Time Line	22 days	Tue 4/2/19	60%															
2	Roofing	7 days	Tue 4/2/19	100%															
3	Roofing : Bldg A (820/822) Front Elevation	2 days	Tue 4/2/19	100%															
4	Roofing : Bldg B (816/818) Front Elevation	2 days	Tue 4/2/19	100%															
5	Roofing : Bldg C (812/814) Front Elevation	1 day	Wed 4/3/19	100%															
6	Roofing : Bldg D (808/810) Front Elevation	2 days	Thu 4/4/19	4/5															
7	Roofing : Bldg E (804/806) Front Elevation	2 days	Thu 4/4/19	100%															
8	Roofing : Bldg F (800/802) Front Elevation	1 day	Mon 4/8/19	100%															
9	Roofing : Bldg G (801/803) Front Elevation	1 day	Tue 4/9/19	100%															
10	Roofing : Bldg H (805/807) Front Elevation	1 day	Tue 4/9/19	100%															
11	Roofing : Bldg I (809/811) Front Elevation	1 day	Tue 4/9/19	4/9															
12	Roofing : Bldg J (813/815) Front Elevation	1 day	Wed 4/10/19	100%															
13	Roofing : Bldg K (817/819) Front Elevation	1 day	Wed 4/10/19	100%															
14	Siding/Windows	3 days	Mon 4/29/19	0%															
15	Window : Bldg B (816/818)	1 day	Mon 4/29/19	0%															
16	Siding : Bldg A (820/822) Left Elevation	1 day	Tue 4/30/19	0%															
17	Siding : Bldg B (816/818) Left Elevation	1 day	Tue 4/30/19	0%															
18	Siding : Bldg C (812/814) Left Elevation	1 day	Tue 4/30/19	0%															
19	Siding : Bldg E (804/806) Left Elevation	1 day	Tue 4/30/19	0%															
20	Siding : Bldg F (800/802) Left Elevation	1 day	Tue 4/30/19	0%															
21	Siding : G (801/803) Right Elevation	1 day	Wed 5/1/19	0%															

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	

Hunningdon II Schedule

ID	Task Name	Duration	Start	April 2019												May 2019			
				28	31	3	6	9	12	15	18	21	24	27	30	3	6	9	
22	Siding : H (805/807) Right Elevation	1 day	Wed 5/1/19														▼	0%	
23	Siding : J (813/817) Right Elevation	1 day	Wed 5/1/19														▼	0%	
24	Siding : K (817/819) Right Elevation	1 day	Wed 5/1/19														▼	0%	

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	